## 360 Detroit, Inc. ~ 360 Park Bid Form

Bid Submission Deadline: Friday, June 19, 2020 - 5pm\*

Bid Date	 Company Name
	Contact Name_
Email	Phone

Signature

\* Site Plans are provided for your reference. Site visits are available 10am daily by appointment only.

<u>NOTE:</u> You are not required to bid on all items. Pricing should be inclusive of all labor & other direct costs for each task. Please note if task service is NOT available singularly. All tasks or a subset may be awarded. Please review requirements for awarded contractors below.

Category	Line Item	Task	Unit	Unit Price	# of Units	Total Price	Comments
Site Prep	1	Mob/Demob	Lump			\$0.00	NOTE: 20% retainage
	2	Site Prep (Drain protection & Silt fencing installation, Planter box removal(4), etc.) <i>Figure</i> A1.00	Lump			\$0.00	
		Downing & Disposal of up to twelve (12) trees on site. Figure A1.00	Tree			\$0.00	<u>NOTE</u> : 60" tree to be cut into 8' lengths & left onsite for later use.
	4	Installation of tree protection fencing Figure A1.00	LF			\$0.00	
		Concrete removal assuming 1 ft thickness of pads <i>Figure</i> A1.00	CF			\$0.00	
Site Work	6	Soil excavation and disposal to 2 ft bgs across site and 5ft in playground footing areas. <i>Non-hazardous</i>	Tons			\$0.00	5 foot area to extend 2 feet in each direction from the footing locations only, not the entire playground area. Assume 1.5 tons/CY
	7	Geomembrane barrier installation	Lump			\$0.00	<b>NOTE:</b> Concrete foundations need to be completed before barrier is installed.
	8	Backfill with clean fill dirt	Tons			\$0.00	Fill dirt must be at least 2 feet of clay material & adequate barrier to the underlying lead impacted soils. <u>NOTE:</u> Concrete foundations must be completed before dirt is backfilled.
	9	Placement of topsoil, minimum depth 6 inches				\$0.00	
	10	Site grading	Lump			\$0.00	
	10	Trenching	LF			\$0.00	

Concrete Work	11	Pouring of concrete footings and pads for owner supplied play equipment	Lump		\$0.00	
	12	Concrete pad installation for owner supplied shade structure	Lump		\$0.00	
	13	Concrete pad pouring for owner supplied exercise equipment	Lump		\$0.00	
	14	Concrete pad pouring for owner supplied shipping container	Lump		\$0.00	
	15	Install of perimeter fence posts	Lump		\$0.00	
<b>Installations</b> (Must include Labor & Materials)	16	Installation of perimeter fencing	Lump		\$0.00	
	17	Installation of retaining border	LF		\$0.00	
	18	Placement of FiberFelt	SF		\$0.00	
	19	Placement of Wood Fiber	СҮ		\$0.00	
	20	Installation of FiberDrain Strips/System	LF		\$0.00	
	21	Installation of ADA ramps	Lump		\$0.00	
	22	Limestone and brick path placement	Lump		\$0.00	
Other	23	Installation of owner supplied exercise equipment	Lump		\$0.00	
	24	Installation of owner supplied playground equipment	Lump		\$0.00	

Quote Total \$0.00

Additional Contractor Notes/Comments

- 1. Work awarded/contracted will be on a time & materials not-to exceed basis.
- 2. Invoicing/Billing must be done in accordance to contracted milestones & on a time and materials not-to-exceed basis.
- 3. Contractor must provide a timeline of awarded work for contract inclusion.
- 4. Contract must maintain & provided evidence of:
  - a. Health & Safety plan for all work activities present on site at all times
  - b. Adequate insurance coverage, training and all required certifications
  - c. Performance bond for work exceeding \$100K
  - d. HAZWOPER Certification that is required for items 6, 7, 8 and all footing work.
- 5. Contractors must participate in project sequence meetings throughout project.